Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

EE/ELE/Y/BR.No. 75/2223

Date.....2022 Dt. 16/01/2023

SBR No. 75/22-23 DATED 16/01/2023

No. 1st & Final bill

Division: **Electrical (yelahanka)** Sub-Division: **Electricals**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Job Code No :- 005-22-000006**

Schedule Docket No. Head of Account : P-CODE: 0973 D.R.No. :

Name of Work:- Providing and Upgradation of Park in Telecom layout park Ward no -5.

Name of Contractor and Full Address: M/s Vagdevi enterprises.

Reference to Agreement No:- BBMP/EE/ELE/YZ/AGR/000022 /2022-23 Date

Work order No:- EE(Ele)/YZ/W.O/000022/2022-23 Date 28/06/2022

Certified that the measurements were taken by me on 1/12/22 and recorded of Pages 257392 to 7394 of measurement Book No. 2574/21-22 and that the work is satisfactorily executed.

For SRI VAGDEVI ENTERPRISES

Proprietor

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 1/12/22 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	446337=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	
	b) Payments Now made cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	

1st and Final Bill

IT 1% 4463=00

LWC 1% 4463=00

CBT 0.1% 446=00

CGST 1% 4003=00

SGST 1% 4003=00

TDS 5% 22317=00

Deductions 39695=00

Payment 406642=00

Total amount adjusted

For SRI VAGDEVI ENTERPRISES

Contractor's Signature

Proprietor

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

For SRI VAGDEVI ENTERPRISES

Stamp

Proprietor

0973 Lighting of Park

ರೂ: 446337=00 ಮೊತ್ತ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ

ರೂ: 406642=00 ರಲ್ಲಿ ವಿಲೇವಾರಿಯಾಗಿದೆ

ರೂ: 39695=00 ಕಡಿತಗೊಳಿಸಿ ಮಾಡಿದೆ

Executive Engineer

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು ಕಾ.ಪಾ.ಇ.(ವಿ) ಯಲಹಂಕ ವಲಯ

Sl. No	Description	Unit
	Name Of Work:- Providing and Upgradation of Park in Telecom layout park Ward no -5.	
1	Supply of LED pole mounting type post top lantern with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate/ clear glass material, delivering superior light output.Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains, Surge Protection- Min 5KV along with Over voltage/Overload, short circuit/ miss-wiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB . LED Efficiency>130lm/w, nominal CRI >75. Luminaire manufacturer should have in- house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source.LED Post Top Lantern with 35 watts	Mtrs
2	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975. 4 core 16 sqmm	Mtrs
3	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.6 sqmm to 16 sqmm	Mtrs
4	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7)In soil (ordinary)	Mtrs
5	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 7tanks treatment with powder coated paint and finally finished with approved colour etc., complete.16SWG	sq.cms
6	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.40x40x6mm	Mtrs
7	Fabricating, supplying and erection of ...Mtrs long hot dip **Galvanized Conical pole** with BSEN 10025 grade S355JO steel plate for shaft, IS 2062 for base plate with door opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for .....Mtrs pole in single section and single joint welded as per IS 9595/IS 10178AWS having dimensions bottom .....mm, top....mm with 3mm thick, suitable base plate and 4Nos of long J bolts along with template and the pole shall be hot dip galvanized in single dipping with not less than 65micron as per ASTM-A123 and 153 etc.,(excluding foundation) as per drawing appended.3 meters - Top 75mm and bottom 105 mm dia	Each
8	Wiring for lighting/power circuit using one of **FRLS** PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.1.5 sqmm	Mtrs
9	Eartwork excavation for foundation of buildings,water supply,sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches,stacking the excavated soil clear from edges of excavation with lead upto 50m. including breaking of clods complete as per specifications. KSRB 2.1.1:- do-Ordinary soil	Cum
10	KSRB 4-6.1: Provding and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications (p.NO-16, I No-4.28)	Sqmtrs

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty	Cost	Qty	Rate	Amount	Qty	Cost	
Mtrs			38	3006.00	114228.00	38	114228.00	
Mtrs			495	135.00	66825.00	495	66825.00	
Mtrs			495	9.00	4455.00	495	4455.00	
Mtrs			393	54.00	21222.00	393	21222.00	
sq.cms			60000.00 54000:00	0.35	21000.00 18900:00	60000 54000:00	21000.00 18900:00	
Mtrs			16	189.00	3024.00	16	3024.00	
Each			25	4599.00	114975.00	25	114975.00	
Mtrs			276	9.00	2484.00	276	2484.00	
Cum			6.00	207.00	1242.00	6	1242.00	
Sqmtrs			11.00	189.00	2079.00	11	2079.00	

11	KSRRB .:Providing and laying in position plain cement concrete of nominal mix 1:4:8 with OPC @ 180Kgs,with using 40 mm and down size graded granite metal coarse aggregates @0.85cum and fine,aggregates @ 0.57cum mechine mixed concrete laid in layers not exceeding 15cm thick well compacted,in foundation and plinth,including cost of all materials ,labour,HOM machinaries ,curing complete as per specifications.KBS 4.1,4.2	Cum
12	KSRB 4.9.2 : Providing T.M .T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position,lapping and I or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery omplete as per specifications. Specification No. KBS 4.6.3 (12mm, 0.89kgm & 8mm, 0.39kg/m @ 150mm c/c)	Kgs
13	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing , main and secondary beams with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)4.48	cum
14	Supplying an errection of Single phase 63 Amps Thyrister based Street light control system consisting of , Microcontroler based electronic timer with RTC, 2 x 16 LCD with back light, 5 Tactile keys, 106 Amps Tyrister module for load switching mounted on extruded Aluminium heat sink, Thyrister driver card for switching Thyrister module, 2 numbers of 63 Amps MCB for over load protection and manual switching, 18 swg CRCA MS sheet enclosure.	Nos
	Total Rs	
	Add GST Charges 12% on item no 01 to 13	383425
	Total Rs	

Certificate: 1. Certefied that the Above Work has been carreid out satisfactorily

Assistant Executive Engineer (Ele)
BBMP, Bangalore

		0.31	4599.00	1425.69	0	1425.69	
		194.00	72.00	13968.00	194	13968.00	
		3.00	5499.00	16497.00	3	16497.00	
		1.00	18999.00	18999.00	1	18999.00	
				402423.69	400323.69	**402423.69**	400323.69
				46010.96		46010.96	
				448434.65		**448434.65**	

446336.65

446336.65